


PREPARED BY
HIGHWAY PLANNING SURVEY
IN COOPERATION WITH
U.S. PUBLIC ROADS ADMINISTRATION

STATE OF MINNESOTA
DEPARTMENT OF HIGHWAYS
ROAD LIFE STUDIES
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 7325
TRUNK HIGHWAY 124
COUNTY Stearns
DISTRICT 35

LIMITS: Jct. T.H. 55 - Jct. T.H. 23 in Paynesville
Ref. Pt. 000+00.000 - 000+00.973



YEAR BUILT	PROJECT N ^o	DESCRIPTION			CODE N ^o
		TYPE	WIDTH	THICKNESS	
1947	A.F.E. 20	Mixed Bit.	24'	1" added	1
		Mixed Bit.	24'		2
C	1954 7325-01	Sand-Grav. Base Concrete	22'	6"-12" 8"-9"	3
M	1972 SF	Joint Seal			4
M	1980 SF	Bit. Shoulders	2' 1 1/2"		5
					6
					7
					8
					9
					10
					11
					12
					13
					14

YEARS FROM	TOTAL MILES TO	UNINCORPORATED		INCORPORATED		RURAL		URBAN	
		RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.
1953	0.97	0.46	0.00	0.51	0.00	0.46	0.00	0.51	0.00

REMARKS: Layout is to scale as of 1953.