


PREPARED BY
HIGHWAY PLANNING SURVEY
IN COOPERATION WITH
U.S. PUBLIC ROADS ADMINISTRATION


STATE OF MINNESOTA
DEPARTMENT OF HIGHWAYS
ROAD LIFE STUDIES
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 2311
TRUNK HIGHWAY 52
COUNTY Fillmore
DISTRICT 6A

LIMITS: Jct. T.H. 80 at Fountain - N. Co. Line



YEAR BUILT	PROJECT NO.	DESCRIPTION			CODE NO.
		TYPE	WIDTH	THICKNESS	
		Gravel			No Record of Constr.
1922	52-20-24	Grading	30'		
1923	52-20-25	Grading 7 Bridges (U)	30'		
1924	52-20-24	Gravel	24'	2 1/2"	1200 C.Y./Mile.
1924	52-20-25	Gravel	24'	3 1/4"	1600 C.Y./Mile.
1931	52-20-25	Grading 7 Bridges (D)	40'		
1931	52-20-25	Oil Tr. Earth	24'	1 1/4"	10075 Gal./Mile. Maint. Dept.
1931	52-20-24	Concrete	20'	9-7-9	
1931	52-20-25A	Concrete	20'	9-7-9	Widened by City
1932	52-20-25B	Concrete	20'	9-7-9	
1935	52-20-24 52-20-25	Roadside Landscape			
1942	A.F.E. 33	Roadside Develop.			Maint. Dept.
1948	A.F.E. 60	Erosion Control			
1953	A.F.E. 826	Bit. Surfacing on Shoulders	28' 3/4"	1 1/4" Br. & Lt.	MC 3,762 Gal. Agg. 40 C.Y.



YEARS FROM TO	TOTAL MALES	UNINCORPORATED		INCORPORATED		RURAL		URBAN	
		ROWY. MI.	BR. MI.	ROWY. MI.	BR. MI.	ROWY. MI.	BR. MI.	ROWY. MI.	BR. MI.
1923 1930	10.01	7.88	0.07	2.06	0.00	8.06	0.07	0.88	0.00
1931 1943	9.71	7.73	0.04	1.94	0.00	8.82	0.04	0.85	0.00
1944 1973	9.71	6.73	0.04	2.92	---	7.84	0.04	1.83	---

REMARKS: Layout into scale as of 1931

(1) Br. 3706, 50' L.T.; Br. 3707, 150' HT.; Br. 3706, 30' C.D.G.; Br. 3705, 35' P.S.; Br. 3704, 30' P.S.; Br. 3703, 20' S.S. & Br. 3702, 30' C.D.G.

(2) Br. 5023, B.S. U.P. Br. 3706, 50' B.S.; Br. 3707, 150' H.T.; Br. 6119, W1210 D; Br. 6120, 1210 D.H.; Br. 6121 & 6122, W1010 D.H.

(3) This work not done under this project number but lies within the limits of this project

2-76

